Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

(For Other Works)

AEE, YSTSD

Date: 24-12-22

SBR No: 44

Date: 25-3-2022

No. List & Part Bill

Division: Yelahanka Division

Bill Received No.....

Scheduled Docket No.....

YNK-DBR No.....

Date.....Dated.....Cash Book Voucher No.....dated.....

Name of Work: Restoration and Improvements of Channamma and Narayanappa layout, Narayanagowda layout, Basavalingappa layout and surrounding areas in ward no -03 of Yelahanka New town Sub division (PACKAGE NO-11)

Job Code No: 003-22-000007

Est. cost: 1000.00 lakhs

Name of Contractor and Full Address : Sri C. Halappa, Chawlahiriyur, Kadur Taluk, Chikkamagaluru, - 577180, Karnataka.

Work Order No **BBMP/EE/YNK.D/EPMT-08/W.O/119/2021-22** **Dated 22-02-2022**

Certified that the measurements were taken by me on 25/03/2022 and recorded in pages.....1..... of measurement Book No..... and that the work is satisfactorily executed.

Halappa. C

Contractor

Officer-in-charge of work

Certified that the measurements were taken by me on 25/03/2022 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಎಂ.ಪ. ಬೆಂಗಳೂರು-106

Sub-Division Officer

If Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being.....percent Rs.....
3) Deduct amount to be held in Balance
4) Deduct Payment :
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....
   Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied
   Now made recovery of amount creditable to this/other work
   Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the office Cash Book Voucher No.....
   date .....less adjustments
7) Net amount due to or from contractor

Unadjusted items

8) Advance to contractor for materials brought to site (as detailed) within value of Governme
   materials supplied

Gross Amt = Rs	32183334-00
FSD = Rs	—
CSD = Rs	287351-00
Sundry = Rs	287351-00
IT = Rs	321833-00
LC = Rs	321833-00
CSP = Rs	32183-00
Advance = Rs	182344-00
T.D. = Rs	1432895-00
Net Amt = Rs	30750439-00

Halappa. C.

Contractor's Signature

Received Rs.....(in words)

By Cash and by adjustment of Payment as per memorandum.

Witnesses :

1.

2.

Dated.....

Halappa. C

Signature of Contractor

(For use in the Office)

Audited & Admitted for Rs. 32183334-00

— by Cash

— by Adjustment

30750439-00 by Cheque

and Rs. 1432895-00 by Adjustment

Dated

Asst. Audit Officer
Yelahanka Division
BBMP

Dated

Exe. Engineer
Yelahanka Division
BBMP

Paid by me by cheque No.....

Cash Rs.....

Officer Making Payment

Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

YALAHANKA DIVISION

Name of Work :-Restoration and Improvements of Channamma and Narayanappa layout, Narayanagowda layout, Basavalingappa layout and surrounding areas in ward no -03 of Yelahanka New town Sub division (PACKAGE NO-11)

Item No	Description of work	Unit	Abstract As Per Schedule B			Previous		Present Measurement			Up to Date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate	Amount	Qty	Amount
1	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH Specification No.301Loading and unloading	cum	10299.30	64.58	665122.61	0.00	0.00	8119.39	64.58	524345.17	8119.39	524345.17
2	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications	Sqm	34331.00	6.42	220528.61	0.00	0.00	20298.47	6.42	130389.24	20298.47	130389.24
3	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications Clause 401 of	cum	8584.50	2014.87	17296644.65	0.00	0.00	3044.77	2014.87	6134813.92	3044.77	6134813.92

CONSTRUCTION AND CONSULTANCY * SHRIYA *

4	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and 0.86cum and fine aggregate @0.58cum over a prepared sub-base,coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1.Aggregate gradation after blending to be as per Table 600-1,optimum moisture content to be determind during trial length construction,concrete strength not be determinde during trial length costruction, concrete strength not to be less than 10Mpa at 7 days,mixed in a batching plant,transported to site,laid with a paver,compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per spectications. Clause 601 of MORTH V Revision and IS 456 Table-5 , with OPC at 150 kg/cum and coarse aggregate 0.86 cum fine aggregate 0.58 cum using concrete Batch mix	cum	2503.80	4101.90	10270344.48	0.00	0.00	1042.11	4101.90	4274639.41	1042.11	4274639.41
5	Constructing un-reinforced,plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum,fine aggregates at 0.46 cum,coarse and fine aggregate conforming to IS:383-2016,with Superplastizer at 3 lts conforming to IS 9103-2008.mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design,laid in approved fixed side form work (sreel channel,layning and fixing of 125 micron thick polythene fim, wedges, steel plates including levelling the form work as per drawing). & Speration the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a construction and longitudinal joints,including groove cutting charges,joint filler,separation membrane of impermiable plastic sheet of 125 micron sealant primer, joint sealant, admixtures as	cum	2503.80	5690.65	14248257.23	0.00	0.00	1042.11	5690.65	5930293.97	1042.11	5930293.97
6	KSRB 4-1.6: Providing and laying in postion Plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2 Page No-13, Item No-4.6.,(PWD BCSR 2018-19)	cum	75.90	6089.85	462219.27	0.00	0.00	73.60	6089.85	448236.99	73.60	448236.99

SHRIYA CONSTRUCTION AND CONSULTANCY

7	KSRB 4-1.3 : Providing and laying in position plain cement concrete ofg Mix 1:4:8 with opc @180kgs. with 40mm and down size graded granite metal coarse aggregates@0.85 cum and fine aggregates @0.57 cum machine mixed , machine mixed, concrete laid in layers not exceeding 15cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per Specifications	cum	445.58	5675.99	2529078.31	0.00	0.00	88.80	5675.99	504019.21	88.80	504019.21
8	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications	cum	3006.66	217.43	653747.05	0.00	0.00	763.79	217.43	166073.00	763.79	166073.00
9	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specifications. Wall and Bottom Thickness 15 cm.	Cum	853.17	7497.22	6396384.36	0.00	0.00	209.57	7497.22	1571181.13	209.57	1571181.13
10	KSRRB M 2200-6 Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. MORTH Specification No 1600 & 2200 TMT Bars Fe 500	Tonne	52.91	80948.07	4283196.92	0.00	0.00	10.10	80948.07	817706.40	10.10	817706.40
11	Providing and Fixing pre cast covering Slab of 100mm thick made out of CC jelly 20mm and down size with steel reinforecement , inclunding form work, lift charges, curing including cost of all materials ,Labour,Hire charges of machineries,loading onloading,lead and lift,Transportation etc,complete. as per Engineer in-charge	Sqm	2191.50	1941.22	4254183.63	0.00	0.00	520.83	1941.22	1011045.61	520.83	1011045.61

SHRIYA CONSTRUCTION AND CONSULTANCY

of 230mm				994976.86	0.00	0.00	71.16	4530.86	322416.00	71.16	322416.00

12	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge	Sqm	219.60	4530.86	994976.86	0.00	0.00	71.16	4530.86	322416.00	71.16	322416.00
13	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C 1:2:4 with top and bottom width 114 and 165 mm respectively , 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials , labour,hire charges of machinery, loading, unloading, lead and lift, transportation ect.,	No	9322.22	436.80	4071991.32	0.00	0.00	8178.00	436.80	3572189.65	8178.00	3572189.65
14	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	1900.85	85.65	162804.00	0.00	0.00	1070.09	85.65	91651.07	1070.09	91651.07
15	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete	Cum	3527.80	2021.29	7130716.74	0.00	0.00	1601.01	2021.29	3236119.08	1601.01	3236119.08
16	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and sparying primer at the rte of 0.60 kg /sqm using mechanical means complete as per specifications .	Sqm	17639.00	34.26	604298.03	0.00	0.00	0.00	34.26	0.00	0.00	0.00
17	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of materials , labour, HOM complete as per specification	Sqm	17639.00	12.85	226611.76	0.00	0.00	0.00	12.85	0.00	0.00	0.00

18	KSRRB M500-17. Providing and laying Dense Graded Bituminous Macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. clause 505 of MORTH V revisienusing 40/60 TPH capacity H.M.P. with mechanical paver Gr-II (50mm to 75mm) with 4.5% VG-30 bitumen with all lead and lift and as per the direction of Engineer in-charge.	cum	881.95	7365.73	6496203.81	0.00	0.00	0.00	7365.73	0.00	0.00	0.00
19	Providing and laying Bituminous concrete , using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision - using 40-60 TPH capacity HMP with mechanical paver grading II (30-40mm) with 5.4% of VG-30 bitumen .	cum	705.56	8534.82	6021829.86	0.00	0.00	0.00	8534.82	0.00	0.00	0.00
20	KSRRB MS00-13. Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface / Concrete Surface :- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes	Sqm	1890.75	459.29	868397.65	0.00	0.00	0.00	459.29	0.00	0.00	0.00

CONSTRUCTION AND CONSULTANCY * SHRIYA *

21	KSRRB MS00-35. Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS(Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall support a load of 16000 kg tested in accordance to Specifications of Category A of MORTH Circular No RW/ NH/33023/10-97 - DO III Dt 11.06. 1997. The height, width and length shall not exceed 50 mm, 100 mm and 102 mm and with minimum reflective area of 13 Sqcm on each side and the slope to the base shall be 35 degree. The strength of detachment of the integrated cylindrical shanks, (of diameter not less than 19 mm and height not less than 30 mm) from the body is to be a minimum value of 500 Kg. Fixing will be by drilling holes on the road for the shanks to go inside without	No	1345.50	360.79	485445.91	0.00	0.00	0.00	360.79	0.00	0.00	0.00
	Civil Works Amount				88342983.00		0.00			28735120.00		28735120.00
	12% GST for SR 2018-19 Items				10601158.00		0.00			3448214.00		3448214.00
	Total				98944141.00		0.00			32183334.00		32183334.00

Asst. Engineer
W-03
BBMP Bangalore

Contractor

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ,
ಬ ಬ ಪ ಪಾ. ಬೆಂಗಳೂರು-106

Asst. Executive Engineer
Yelahanka Sub Division
BBMP Bangalore

PMC

SHRIYA CONSTRUCTION AND CONSULTANCY